

Form:State: **Nagaland**

District: Dimapur

Block: Dhansiripar/Kuhoboto

Project ID: IWMP - I

Date of project initiation: 2009-10

Date of project completion: 2016-17


Approved project cost (Rs in Lakhs): 480.45 Actual expenditure (Rs in Lakhs): 480.61

Summary of project activities implemented:

Sl. No.	Work/Activity	Work sub category	Details	
			Unit	Quantity
01	NRM works			
(i)	Land development (Productive use)	(a) Afforestation	Ha	379
		(b) Horticulture	Ha	229
		(c) Agriculture	Ha	
		(d) Pasture	Ha	
		(e) Wasteland developed	Ha	
		(f) Natural regeneration	Ha	792
		(g) Plantation crops	Ha	120
(ii)	Soil & Moisture conservation	(a) Trench	m	
		(b) Field bunds	m	
		(c) Terrace	Ha	40
		(d) Contour trench	Ha	
		(e) Half moon terrace	Ha	
(iii)	Vegetative and engineering structure	(a) Checks & plugs	Nos	
		(b) Gabion structure	Nos	
		(c) Irrigation	Nos	188
(iv)	Water harvesting structure (new created)	(a) Farm ponds	Nos	64
		(b) Check dams	Nos	36
		(c) Nallah bunds	Nos	
		(d) Percolation tanks/ Gound water recharge structure	nos	


 RT


 DIGFF(WM)


 27/6/15

Sl. No.	Work/Activity	Work sub category	Details	
			Unit	quantity
(v)	Water harvesting structure (old rejuvenated)	(a) Farm ponds	Nos	
		(b) Check dams	Nos	
		(c) Nallah bunds	Nos	
		(d) Percolation tanks/ Gound water recharge structure	Nos	
02	Production system and micro enterprises	Production system and micro enterprises	Nos	473
03	Livelihood activities	Self Help Groups& others	Nos	216
04	Others			
	Summary			
	Total rain water harvesting structures created		Nos	
	Total rain water harvesting structures rejuvenated		Nos	
	Additional area brought under protective irrigation		Ha	276
	Number of farmers benefitted		Nos	2500
	Directed employment created		mandays	240000