

Reporting Status of Completed IWMP Projects

FORMATE

State:Rajasthan		District:Pali		Block:Sojat	
Project ID: PALI (IWMP)02/09-10					
(A) Date of project initiation:10-02-2011		(B) Date of project completion:31-03-2017			
(C) Approved project cost (Rs.in lakh):591.00		(D) Actual expenditure (Rs. In lakh):443.10			
(E) Summary of project activities implemented:					
Sl.No.	Work/Activities	Work sub Category	From IWMP Fund		
			Details		
			Unit	Quantity	
1	2	3	4	5	
1	NRM Works:				
(i)	Land Development(Productive use)	(a) Afforestation	ha.		
		(b) Horticulture	ha.		
		(c) Agriculture	ha.		
		(d) Pasture	ha.		
		(e) Wastelan developed	ha.		
		(f) Other (specified)	ha.		
(ii)	Soil and Moisture Conservation	(a) Trench	m.		
		(b) Field Bunds	m.	206658	
		(c) Terrace	ha.		
		(d) Other (specified)			
(iii)	Vegetative and Engineering Structure	(a) Checks and Plugs	nos.		
		(b) Gabion Structure	nos.		
		(c) LSCD	nos.		
(iv)	Water Harvesting Structure (New Created)	(a) Farm Pond	nos.		
		(b) Sunken Pond	nos.		
		(c) Check Dams	nos.		
		(d) Nallah Bunds	nos.		
		(e) Percolation Tanks/Ground water recharge structure.	nos.	9	
		(f) Other (specified) Tanka	nos.	172	
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm Pond	ha.		
		(b) Sunken Pond	ha.		
		(c) Check Dams	ha.		
		(d) Nallah Bunds	ha.		
		(e) Percolation Tanks/Ground water recharge structure.	ha.		
		(f) Other (specified)	ha.		
2	Production System and Micro-enterprises	Production System and Micro-enterprises	1 Manjor	150 no.	
			2 Crop Demostation	925 no.	
			3		

3	Livelihood activities	Self Help Groups	nos.	2
4	Other			
	Summary:			
	Total rainwater harvesting structure created		nos.	6
	Total rainwater harvesting structure rejuvenated		nos.	0
	Additional Area brought under protective irrigation		nos.	
	Number of farmers benefirred		nos.	900
	Direct employment created		Mandays	81903

Reporting status of completed IWMP Projects

FORM

State: Rajasthan	District: Pali	Block: Raipur
Project ID : Pali(IWMP)16/10-11		
(A)Date of project initiation : 24.9.2010	(B)Date of project completion: 31-03-2017	
(C)Approved project cost (Rs. In lakh): 795.30	(D)Actul expenditure (Rs. In lakh):	511.020
(E)Summery of project activities implemented:		

Sr. No.	Work Activity	Work sub category	Details	
1	2	3	4	5
1	NRM works:		Unit	Quantity
(i)	Land Development (Productive use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	472
		(d) Pasture	ha	63
		(e) Wasteland developed	ha	
		(f) Others (specified)		
(ii)	Soil & Moisture conservation	(a) Trench	m	
		(b) Field Bunds	m	196269
		(c) Terrace	ha	
		(d) Others (specified)		
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
		(c) LSCD	nos.	35
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Sunken Ponds	nos.	7
		(c) Check dams	nos.	1
		(d) Nallah Bunds	nos.	3
		(e) Percolation tanks / Ground water recharge structure		
		(f) Others (Specified)		
(v)	Water Harvesting Structure (old rajjuvenated)	(a) Farm ponds	nos.	
		(b) Sunken Ponds	nos.	
		(c) Check dams	nos.	
		(d) Nallah Bunds	nos.	1
		(e) Percolation tanks / Ground water recharge structure		
	(f) Others (Specified)			

2	Production system & micro-enterprises	Production system & micro-enterprises		
			seed sowing	120527
			mangers	150
3	Livelihood activitees	Self Help Group	nos.	9
4	other			
	Summary:			
	Total rainwater harvesting structures created		nos.	11
	Total rainwater harvesting structures rajuvenate		nos.	1
	Additional area brought under protective irrigation		ha	535
	Number of farmers benefitted		nos.	2394
	Direct employment creatcd		mandays	37641