

**Reporting status of Completed IWMP Projects**

**FORMATE**

State: - Rajasthan

District: - Alwar

Block: - Thanagazi

Project ID: IWMP alwar 4 - 2009/10 Rampura III & Bamanwas

(A) Date of project initiation: - 11/11/2010

(B) Date of project completion:- 31/03/2017

(C) Approved project cost(Rs. In lakh): - 565.80

(D) Actual expenditure(Rs. In lakh):- 213.399

(E) Summary of project activities implemented:

S.NO.	Work/Activities	Work sub Category	From IWMP Fund	
			Details	
			Unit	Quantity
1	2	3	4	5
1	NRM Work:			
(i)	Land Development (productive use)	(a) Afforestation	ha.	3
		(b) Horticulture	ha.	1.5
		(c) Agriculture	ha.	867
		(d) Pasture	ha.	20
		(e) Wasteland developed	ha.	
		(f) Others(specified)	ha.	
(ii)	Soil and Moisture Conservation	(a) Trench	m.	3600
		(b) Field Bunds	m.	61045
		(c) Terrace	ha.	
		(d) Others(specified)	ha.	
(iii)	Vegetative and Engineering	(a) Checks and Plugs	nos.	
		(b) Gabion Structure	nos.	
		(c) LSCD	nos.	
(iv)	Water Harvesting Structure	(a) Farm Pond	nos.	1
		(b) Sunken Ponds	nos.	
		(c) Check Dams	nos.	5
		(d) Nallah Bunds	nos.	
		(e) Percolation Tanks/Ground water recharge Structure.	nos.	40
		(f) Others(specified) wastwear	nos.	35
(v)	Water Harvesting Structure (old)	(a) Farm Pond	nos.	
		(b) Sunken Ponds	nos.	
		(c) Check Dams	nos.	
		(d) Nallah Bunds	nos.	
		(e) Percolation Tanks/Ground water recharge Structure.	nos.	5
		(f) Others(specified)	nos.	
2	Production System and Micro-	Production System and	1. 120minicut	
			2. chaf cutter - 85	
			3	
			Animal Camp - 10	
3	Livelihood activities	Self Help Groups	nos.	75
4	Others			
	Summary :			
	Total rainwater harvesting structures created		nos.	81
	Total rainwater harvesting structures rejunevatede		nos.	5
	Additional Area brought under protective irrigation		ha.	
	Number of farmers benefitted		nos.	765
	Direct employment created		mandays	26455

**Reporting Status of Complete IWMP Projects**

(Format)

State :-Rajsthan

Dist.:-Alwar

Block:-BEHROR

Project ID: ALWAR 01 TASING 2009-10

(A)Date of Project initiation :- 01.04.2010  
 (B)Date of project completion :- 31.03.2017  
 (C)Approved project cost(in lacs) :- 664.8  
 (D)Actual expenditure (in Rs. Lacs) :- 326.19/15  
 (E)Summary of project activites implemented :-

Sl.No.	Works/ Activites	Work sub category	From IWMP fund detail	
			Unit	Quantity
1	2	3	4	5
1		<b>NRM WORKS</b>		
A	Land Dolopement(productive work)	(a)Afforestation	ha.	
		(b) Horticulture	ha.	10.5
		(c )Agriculture	ha.	107
		(d)Pasture	ha.	
		(e)Wasteland developed	ha.	
		(f)Others	ha.	
B	Soil and Moisture Conservation	(a)Trench	m.	
		(b)Field bunds	m.	90.3
		(C )Terrace	ha.	
		(d)Others		
C	Vegetative and Engineering Structure	(a)Checks and Plugs	Nos.	
		(b)Gabion Structure	Nos.	
		(c )LSCD	Nos.	
D	Water harvesting Structure (New created)	(a)Farm Pond	Nos.	
		(b)Sunken Pond	Nos.	
		(c )Chek Dam	Nos.	
		(d)Nallah Bunds	Nos.	
		(e)Percolation Tanks/Ground water recharge structure	Nos.	43
		(f)Others	Nos.	
E	Water harvesting Structure (Old rejuvenated)	(a)Farm Pond	Nos.	
		(b)Sunken Pond	Nos.	
		(c )Chek Dam	Nos.	
		(d)Nallah Bunds	Nos.	
		(e)Percolation Tanks/Ground water recharge structure	Nos.	24
		(f)Others	Nos.	
2	Production System and Micro-enterprizes	Production System and Micro-enterprizes	1.Chef-cutter- 571	
			2. Fertilizer-	
			3. SPRAY MACHINE - 304	
			MANJOR- 861	
3	Livelihood activites	self help group	Nos.	28
		INDIVISUALS	Nos.	43
4	others	Adminstration	Rs. (in lac.)	27.6971
		Monitering	Rs. (in lac.)	2.69244
		I PA	Rs. (in lac.)	26.52073
		DPR	Rs. (in lac.)	3.87605
		I&CB	Rs. (in lac.)	29.17483
		Livlihood	Rs. (in lac.)	16.75
		Production	Rs. (in lac.)	25.97647
		works	Rs. (in lac.)	197.9106
		Summary:		Rs. (in lac.)
	Total rainwater harvesting structure created	nos.	45	
	Total rainwater harvesting structure rejuvenated	nos.	24	
	Additional Area brought under protective irrigation	ha.	10	
	Number of Farmers benefitted	nos.	2364	
	Direct employment created	mandays	15494	