

Physical Achievement Report - Batch I

State:Andhra Pradesh **District:**Anantapur **Block:**Narpala

Project Name:Bandlapalli

Approved project cost (Rs. in lakhs):307 **Actual expenditure (Rs. in lakhs):**266

Sl. No.	Work	Activity	Work Sub Category	Details				
				Units	Quantity(Phy)			
					EGS	IWMP	Total	
1	1. NRM Works	(i) Land Development (Productive use)	(a) Afforestation	Ha	0	2	3	
2			(b) Horticulture	Ha	66	2	68	
3			(c) Agriculture	Ha	0	0	0	
4			(d) Pasture	Ha	0	0	0	
5			(e) Wasteland developed	Ha	0	275	275	
6		(ii) Soil & Moisture Conservation	(a) Trench	Mtr	0	473	473	
7			(b) Field Bunds	Mtr	0	0	0	
8			(c) Terrace	Ha	0	0	0	
9		(iii) Vegetative and Engineering Structure	(a) Checks & Plugs	Nos	0	2	2	
10			(b) Gabion structure	Nos	0	0	0	
11		(iv) Water Harvesting Structure (New created)	(a) Farm ponds	Nos	156	13	169	
12			(b) Check dams	Nos	0	13	13	
13			(c) Nallah Bunds	Nos	0	0	0	
14			(d) Percolation tanks / Ground water recharge structure	Nos	0	3	3	
15		(v) Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	Nos	0	0	0	
16			(b) Check dams	Nos	6	0	6	
17			(c) Nallah Bunds	Nos	0	0	0	
18			(d) Percolation tanks / Ground water recharge structure	Nos	0	0	0	
19		2. Production system & micro-enterprises	1. Agriculture		Nos	0	173	173
20			2. Animal Husbandry		Nos	0	0	0
21			3. Other allied activities		Nos	0	217	217

Sl. No.	Work	Activity	Work Sub Category	Details			
				Units	Quantity(Phy)		
					EGS	IWMP	Total
22	3. Livelihood activities	Self Help Groups		Nos	0	49	49
23	4. Other Trainings	1. No. of trainings		Nos	0	7	7
24		2. No. of persons trained		Nos	0	280	280
25	5. Entry Point Activities	1. Cattle/Goat / Sheep Trough		Nos	0	3	3
26		2. Fertility Camp		Nos	0	14	14
27		3. Health Camps		Nos	0	30	30
28		4. Ro Plants		Nos	0	1	1
29	Summary						
30	Total rainwater harvesting structures created			Nos	156	29	185
31	Total rainwater harvesting structures rejuvenated			Nos	6	0	6
32	Number of farmers benefited			Nos	259	295	554
33	Additional area brought under protective irrigation			Ha	149	84	233
34	Direct employment created			Mandays	93111	63607	156718

**Commissioner, PR & RD
& C.E.O., SLNA**

Physical Achievement Report - Batch I

State: Andhra Pradesh District: Anantapur Block: Gooty

Project Name: Jakkalacheruvu

Approved project cost (Rs. in lakhs): 414 Actual expenditure (Rs. in lakhs): 363

Sl. No.	Work	Activity	Work Sub Category	Units	Details		
					Quantity(Phy)		
					EGS	IWMP	Total
1	1. NRM Works	(i) Land Development (Productive use)	(a) Afforestation	Ha	1	5	5
2			(b) Horticulture	Ha	16	5	21
3			(c) Agriculture	Ha	0	0	0
4			(d) Pasture	Ha	0	0	0
5			(e) Wasteland developed	Ha	0	0	0
6		(ii) Soil & Moisture Conservation	(a) Trench	Mtr	0	2180	2180
7			(b) Field Bunds	Mtr	0	0	0
8			(c) Terrace	Ha	0	0	0
9		(iii) Vegetative and Engineering Structure	(a) Checks & Plugs	Nos	46	180	226
10			(b) Gabion structure	Nos	0	0	0
11		(iv) Water Harvesting Structure (New created)	(a) Farm ponds	Nos	181	94	275
12			(b) Check dams	Nos	0	43	43
13			(c) Nallah Bunds	Nos	0	0	0
14			(d) Percolation tanks / Ground water recharge structure	Nos	0	1	1
15		(v) Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	Nos	0	0	0
16			(b) Check dams	Nos	38	0	38
17			(c) Nallah Bunds	Nos	0	0	0
18			(d) Percolation tanks / Ground water recharge structure	Nos	6	2	8
19		2. Production system & micro-enterprises	1. Agriculture	Nos	0	193	193
20			2. Animal Husbandry	Nos	0	41	41
21	3. Other allied activities		Nos	0	469	469	
22	3. Livelihood activities	Self Help Groups	Nos	0	41	41	
23	4. Other Trainings	1. No. of trainings	Nos	0	11	11	
24		2. No. of persons trained	Nos	0	440	440	

36

IWMP-13