

Form:

State: Nagaland

District: Dimapur

Block: Dhansiripar

Project ID: IWMP - III

Date of project initiation: 2010-11

Date of project completion: 2017-18

Approved project cost (Rs in Lakhs):617.21

Actual expenditure (Rs in Lakhs):617.21

Summary of project activities implemented:

Sl. No.	Work/Activity	Work sub category	Details	
01	NRM works		Unit	Quantity
(i)	Land development (Productive use)	(a) Afforestation	Ha	513
		(b) Horticulture	Ha	303
		(c) Agriculture	Ha	
		(d) Pasture	Ha	
		(e) Wasteland developed	Ha	
		(f) Natural regeneration	Ha	1351
		(g) Plantation crops	Ha	130
(ii)	Soil & Moisture conservation	(a) Trench	m	
		(b) Field bunds	m	
		(c) Terrace	Ha	3
		(d) Contour trench	Ha	
		(e) Half moon terrace	Ha	
(iii)	Vegetative and engineering structure	(a) Checks & plugs	Nos	
		(b) Gabion structure	Nos	
		(c) Irrigation	Nos	249
(iv)	Water harvesting structure (new created)	(a) Farm ponds	Nos	114
		(b) Check dams	Nos	30
		(c) Nallah bunds	Nos	
		(d) Percolation tanks/ Gound water recharge structure	nos	

JAS
RE

P
22/6/17

13
27/6/17
DUG/wny