

**Details of Completed Project - 2009-10**

**Project - I**

District : Coimbatore

Block : Pollachi North

688

State : Tamilnadu

Project ID : IWMP I

Date of Project initiation : 30.09.2009

Approved Project Cost ( Rs. In lakhs ) : 571.56

Summary of Project activities implemented :

Date of Project Completion: 31.03.2016

Actual expenditure(Rs in Lakhs) : 491.75

Sl.No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
<b>1</b>	<b>NRM Works :</b>			
( i )	Land Development (Productive use )	(a) Afforestation	ha	15.00
		(b) Horticulture	ha	27.00
		( C ) Agriculture	ha	60.00
		(d) Pasture	ha	
		( e ) Wasteland developed	ha	
( ii )	Soil & Moisture Conservation	( a ) Trench	m	
		( b ) Field Bunds	Ha	1432
		( C ) Terrace	ha	
( iii )	Vegetative and Engineering Structure	( a ) Checks & Plugs	nos.	
		( b ) Gabion Structure	nos.	1
( iv )	Water Harvesting Structure ( New Created )	( a ) Farm Ponds	nos.	17
		( b ) Check dams	nos.	51
		( c ) Nallah Bunds	nos.	
		( d ) Percolation tanks / Ground water recharge	nos.	29
( v )	Water Harvesting Structure (Old rejuvenated )	( a ) Farm Ponds	nos.	
		( b ) Check dams	nos.	
		( c ) Nallah Bunds	nos.	
		( d ) Percolation tanks / Ground water recharge	nos.	34
		Supply Channel	m	15978
<b>2</b>	Production system & micro - enterprises	Production system & micro - enterprises		
		1. Vermicompost	nos.	68
		2. Humic Acid	Lts	5474
		3. Agri Inputs	nos.	95
<b>3</b>	Livelihood activities	Self Help Groups	nos.	104
		Grant in aid	Nos	42
<b>4</b>	Others			
<b>Summary :</b>				
Total rainwater harvesting structures created			nos.	<b>97</b>
Total rainwater harvesting structures rejuvenated			nos.	<b>34</b>
Additional area brought under protective irrigation			ha	<b>359</b>
Number of farmers benefitted			nos.	<b>1310</b>
Direct employment created			mandays	<b>38045</b>

689

**Details of Completed Project - 2009-10  
Project - 50**

State : Tamilnadu

District : Ariyalur

Block :Thirumanur

Project ID : IWMP I

Date of Project initiation : 31.07.2010

Date of Project Completion:31.03.2017

Approved Project Cost ( Rs. In lakhs ) : 601.680

Actual expenditure(Rs in Lakhs) : 569.908

Summary of Project activities implemented :

Sl.No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
<b>1</b>	<b>NRM Works :</b>			
(i)	Land Development (Productive use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field Bunds	m	650
		(C) Terrace	ha	
		(D) Earthen Bund	ha	
		(E) Stone Wall	m	
		(F) Retaining Wall	m	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion Structure	nos.	
(iv)	Water Harvesting Structure (New Created)	(a) Farm Ponds	nos.	80
		(b) Check dams	nos.	79
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks	nos.	25
		(e) Sunken Pond	nos.	
		(f) Desilting of Channel	m	
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm Ponds	nos.	
		(b) Deepening of Pond	nos.	
		(c) Check dams	nos.	
		(d) Nallah Bunds	nos.	
		(e) Percolation tanks	nos.	92
<b>2</b>	Production system & micro - enterprises	Production system & micro - enterprises		
		Crop Demonstration	nos.	866.00
		Homeshed Plantation	nos.	1524.00
		VermiComost	nos.	214.00
		PowerSprayer	nos.	55.00
<b>3</b>	Livelihood activities	Self Help Groups	nos.	
		(i)Milch Animals	nos.	172
		(ii)Tailoring Machine	nos.	81
<b>4</b>	Others			
	<b>Summary :</b>			
	Total rainwater harvesting structures created		nos.	<b>184</b>
	Total rainwater harvesting structures rejuvenated		nos.	<b>92</b>
	Additional area brought under protective irrigation		ha	<b>250</b>
	Number of farmers benefitted		nos.	<b>4800</b>
	Direct employment created		mandays	<b>89750</b>