

REPORTING STATUS OF COMPLETED IWMP PROJECTS				
FORMATE				
STATE :-RAJASTHAN		DISTRICT :- JODHPUR		BLOCK :-BAPINI
Project I.D. : IWMP-26/2010-2011				
(A) Date of Project Initiation :-4.1.2010				
(B) Date of Project Completion :-31.3.2017				
(C) Approved Project Cost (Rs. In Lakh) :-750.00				
(D) Actual expenditure (Rs. In lakh) :-590.83				
(E) Summary of Project activities implemented :-				
S.No	Work/Activities	Work sub Category	From IWMP Fund	
			Detail	
			Unit	Quantity
1	2	3	4	5
1	NRM Works :			
(I)	Land Development (Productive use)	(a) Afforestation	ha.	0
		(b) Horticulture	ha.	0
		(c) Agriculture	ha.	0
		(d) Pasture	ha.	0
		(e) Waterland Developed	ha.	0
		(f) Others (specified)	ha.	0
(II)	Soil and Moisture Conservation	(a) Trench	m.	0
		(b) Field Bunds	m.	258
		(c) Terrace	ha.	
		(d) Others (specified)		0
(III)	Vegetative and Engineering Structure	(a) Checks and Plugs	nos.	0
		(b) Gabion Structure	nos.	0
		(c) LSCD	nos.	0
(IV)	Water Harvesting Structure (New created)	(a) Farm Pond	nos.	0
		(b) Sunken Pond	nos.	7
		(c) Check Dam	nos.	0
		(d) Nallah Bunds	nos.	0
		(e) Percolation Tanks/ Ground Water recharge structure.	nos.	18
		TANKA	nos.	170
(V)	Water Harvesting Structure (Old rejuvenated)	(a) Farm Pond	nos.	0
		(b) Sunken Pond	nos.	0
		(c) Check Dam	nos.	0
		(d) Nallah Bunds	nos.	0
		(e) Percolation Tanks/ Ground Water recharge structure.	nos.	0
		(f) Others (specified)	nos.	0
2	Production system and Micro-enterprises	Production system and Micro- enterprises	crop demo	26
3	Livelihood activities	Self help Groups	nos.	5
4	Others			
Summary :-				
	Total Rainwater harvesting structures created		nos.	258
	Total Rainwater harvesting structures rejuvenated		nos.	
	Additional Area brought under protective irrigation		nos.	
	Number of farmers benefitted		nos.	260
	Direct employment created		Mandays	56415

1 Actual expenditure includes, exp. In Administration, Mointoring, Evaluation, EPA, I & CB, DPR NRM etc.

2 Actual expenditure in (D) is exclusive of expenditure from Convergence column (7)

S.No	Work/Activities	Work sub Category	From IWMP Fund	
			Detail	
			Unit	Quantity
1	2	3	4	5

- 3 In point (I) C crop demonstration, mini kit etc. may be taken.
4 In point (I) E Area treated by SGT/CCT may be taken.
5 In point (II) A CCT may be taken.
6 In point (II) C PRT may be taken.
7 In point (II) A Checks & plugs of vegetative nature may be taken.
8 In point (IV) A Farm Pond of Arable land may be taken.
9 In point (IV) B Sunken Ponds of Non-Arable land may be taken.
10 In point (IV) C Anicuts may be taken.
11 In point (IV) D ECD may be taken.
12 In point (IV) E Nadi/Talai/ MPT/ PT may be taken.
13 In point (IV) F Tanka/ Johad/ Roof Top Water Harvesting Structure may be taken.
14 In point (V) Follow the instruction as given in (IV).
15 In point (4) Basic Activities like Administration, Mointoring, Evaluation, EPA, DPR etc. may be taken.

SE CUM PM -WCDC-ZP- JODHPUR