

## FORM

State: Tripura

District: Dhalai

Block: Salema

Project ID: Dhalai IWMP-I/2009-10

Date of project initiation: 30<sup>th</sup> Sep 2009 Date of project completion: 31<sup>st</sup> March 2017

Approved Project cost (Rs. in lakh): 519.30 Actual expenditure (Rs. in lakh): 504.98

Summary of project activities implemented:

SI No.	Works / Activity	Work sub Category	Details	
			Unit	Quantity
<b>01</b>	<b>NRM Works:</b>			
(i)	Land Development (Productive use)	(a) Afforestation	ha	80
		(b) Agriculture	ha	
		(c) Horticulture	ha	53
		(d) Pasture	ha	
		(e) Wasteland development	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field Bund	m	
		(c) Terrace	Ha	
		(d) Drainage Channel	km	16
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
		.....		
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds		183
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	26

		(d) Percolation tanks / Ground water recharge structure	nos.	
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Check dams	nos.	
		(b) Nallah Bunds	nos.	
		(c) Percolation tanks / Ground water recharge structure	nos.	
		(d) Farm Pond.	nos.	101
02	Production system & micro-enterprises	1. Improved Poultry farming	nos	26
		2. Farm machineries	Nos	60
		3. Improved Piggery	Nos	210
		4. Improved Goatery	Nos	108
		5. Tailoring	Nos	16
03	Livelihood activities	Self Help Groups	nos.	75
		Individual	no	200
04	Other			
	Summary:			
	Total rain water harvesting structures created		nos.	209
	Total rain water harvesting structures rejuvenated		nos.	101
	Additional area brought under protective irrigation		ha	28.8
	Number of farmers benefitted		nos.	302
	Direct employment created		mandays	23839